

Proposed Extension to Boroughmuir High School

Construction Progress Update

The project has completed the following key milestones since the summer:

- Foundations
- Structural steel
- Concrete floor slabs

Works connecting the extension to the existing plant room are ongoing and are expected to be complete, and school grounds reinstated, by January 2022.

The project will then move onto installing blockwork, the steel frame system, curtain wall and cladding, and the roof.

Risks and contingency plans

The pandemic continues to have a serious impact on construction projects affecting the availability and cost of materials and the workforce capacity on sites. This is a national issue.

Accordingly, the project team and the school are developing a contingency plan to address any delays to the project, should they arise. We will update you if a contingency plan needs to be put in place for August 2022.

